

Information on Mahagenco's Power Projects

1.0 Ongoing projects (3230 MW):

1.1 Chandrapur TPS Unit 8 & 9 (2 x 500 MW)

- Order for main plant equipment has been placed on M/s. BHEL on 25.07.08 (Zero date: 09.02.2009). Order for Balance of plant is placed on M/s. BGR Energy System Ltd. on 12.06.09.
- The latest major milestones achieved on the project are: Full Load Operation of Unit 8 is achieved on 29.03.2015 and Boiler Light up of Unit-9 is done on 07.05.2015. Remaining works on the project are in progress.
- The CoD of Unit 8 is expected by June 2015 and that of Unit 9 by September 2015.
- Government of Maharashtra has approved the project vide Government Resolution no. Prakalp - 2007/ Pra. Kra. 1106/ Urja-4 dated 05.03.08.

1.2 Parli TPS Unit 8 (1 x 250 MW):

- Order for main plant equipment has been placed on M/s. BHEL on 20.01.09 (Zero date). Order for Balance of Plant excluding Natural Draft Cooling Tower (NDCT) from it's scope, is placed on M/s Sunil Hi-Tech Engineers Ltd. on 01.01.2010. Order for NDCT with film fills is placed on M/s Gammon India Ltd. on 05.01.2010.
- The latest major milestone achieved on the project is 'Boiler Light up' on 22.05.2015. Remaining works on the project are in progress.
- The CoD of the unit is expected by January 2016.
- GOM has approved the project vide Government Resolution no. GOM, vide Govt. Resolution No. Prakalp-2008/Pra. Kra.1491 /Urja -4 dtd. 26.05.2009.

1.3 Koradi TPS Unit 8, 9 & 10 (3 x 660 MW):

- Order for Boiler & Turbo Generator package has been placed on M/s. L & T on 23.09.09 (Zero date). Order for Balance of plant is placed on M/s. Lanco Infratech Ltd., Haryana on 27.07.10.
- The latest major milestones achieved on the project are: 'Full Load Operation' of Unit 8 is achieved on 30.03.2015 & 'Boiler Light-up' for Unit 9 on 16.01.2015 and 'Hydraulic Test' of Unit 10 on 05.07.2014. Remaining works on the project are in progress.
- The CoD of Unit 8 is expected by June 2015 followed by Unit 9 by September 2015 and Unit 10 by March 2016.
- Government of Maharashtra has approved the project vide Govt. Resolution No. Prakalp - 2008/ Pra. Kra. 1189/ Urja-4 dated 14.10.2008.